

Total Duct Leakage Verification Form

Address: _____	Date: _____

Permit # _____	

HVAC Installing Company _____

Duct Tightness Testing Completed By: _____ Phone # _____

Certification Number _____ National Certifying Body _____

Note: If all of the ductwork and air handler are in the conditioned space this test is not required.

Total Duct Leakage is accomplished by the use of a Duct Leakage Tester alone and makes no representation to Leakage to Outdoors.

Types of testing and Total Duct Leakage Test limits as described in IECC 2009 and adopted by the State of Louisiana.

- **RIWO** Rough In With-Out air handler installed is ≤ 4 CFM per 100 ft² CFA
- **RIW** Rough In With air handler installed is ≤ 6 CFM per 100 ft² CFA
- **PCW** Post Construction With air handler installed is ≤ 12 CFM per 100 ft² CFA

System Name	CFA	Type of test performed	CFM per 100 ft ² CFA	Pass / Fail

NOTE: This certificate shall be submitted to the appropriate Code official for approval and a copy made available to the homeowner for their records.